

ESTACA (m)		COTAS (m)	TERRENO	G.I. (TUBO)	PROFUNDIDADE	DECLIVIDADE (%)	DISTANCIA (m)	DIAM./MATERIAL (TUBO)
DISTANCIA ACUMULADA (m)								
1,20	69,820	69,135	88	1386,000		0,28705	20	DN300/PVC
1,20	68,173	69,373	89	1386,000		0,589	20	
1,20	77,341	78,541	70	1400,000		0,5416	20	
1,20	73,363	74,563	71	1420,000		0,1989	20	
1,20	73,528	74,728	72	1440,000		0,0083	20	
1,20	73,610	74,810	73	1460,000		0,00405	20	
1,20	73,560	74,760	74	1480,000		0,0025	20	
1,20	73,675	74,875	75	1500,000		0,0055	20	
1,20	74,001	75,201	76	1520,000		0,01655	20	
1,20	75,305	76,505	77	1540,000		0,06505	20	
1,20	75,517	76,717	78	1560,000		0,01075	20	
1,20	76,205	77,405	79	1580,000		0,0494	20	
1,20	76,537	77,737	80	1600,000		0,0166	20	
1,20	77,390	78,590	81	1620,000		0,02765	20	
1,20	77,878	79,078	82	1640,000		0,02446	20	
1,20	78,309	79,509	83	1660,000		0,024	20	
1,20	79,124	80,324	84	1680,000		0,03825	20	
1,20	79,520	80,720	85	1700,000		0,0198	20	
1,20	80,091	81,291	86	1720,000		0,02705	20	
1,20	80,798	81,998	87	1740,000		0,03835	20	
1,20	80,816	82,016	88	1760,000		0,00135	20	
1,20	80,178	81,378	89	1780,000		0,03196	20	
1,20	79,205	81,102	90	1800,000		0,0137	20	
1,20	79,295	80,495	91	1820,000		0,03035	20	
1,20	79,171	80,371	92	1840,000		0,0082	20	
1,20	79,048	80,248	93	1860,000		0,00815	20	
1,20	78,533	79,333	94	1880,000		0,0168	20	
1,20	78,533	79,333	95	1900,000		0,00895	20	
1,20	77,833	79,033	96	1920,000		0,035	20	
1,20	77,833	79,033	97	1940,000		0,0002	20	
1,20	77,498	78,698	98	1960,000		0,01695	20	
1,20	77,414	78,614	99	1980,000		0,0042	20	
1,20	79,818	81,018	100	2000,000		0,1202	20	
1,20	80,505	81,705	101	2020,000		0,0361	20	

NOTAS:

- [illegible]